



Maintenance Form - Section 2.5.3

General Information

Section: 2.5.3

Equipment/System: TUNNEL DISTRUBITION

Inspector: Paco

EDP: EDP-01

Date: 2026-03-03

Drawing Reference: B15/1 - 15/3 & 15/8

Locations: EASTBOUND BORE, FIRE PUMPING STATION

Frequencies: 6 MONTHLY

Tasks Performed

- ☒ Check distribution panel to ensure that it is free from obvious faults
- ☒ Check all electrical connections including earth bonding and test the latter to ensure that a good earth path exists
- ☒ Clean interiors and check for signs of overheating and condensation within panel
- ☐ Check the heater/thermostat is operational 15oC
- ☐ Check the operation and lubricate interlocks along with hinges
- ☐ Check that tunnel low temperature thermostats above DP 1 and 14 function correctly, by setting lighting level to stage 1 and operating thermostat - lighting should ramp up to stage 3 and generate an alarm on the EPCMS
- ☐ Check that earth connections are secure and tight
- ☐ Carry out functional tests on RCD units using proprietary testing equipment

- ☐ Check that UPS emergency lighting phase failure monitoring relay operates on loss of supply in DP 1 and 14
- ☐ Check cable glands for signs of water ingress.
- ☐ Check all cable markers are in place and legible
- ☐ Operate panel circuit breakers/switches in turn to ensure correct operation.
- ☐ Isolate supplies in conjunction with CCC and implement a thorough check on security of terminations
- ☒ Clean panel exterior with proprietary stainless steel cleaning agent.
- ☒ Final inspection and documentation review

Approval

Engineer: Paco (P)

Date: 2026-03-03

Supervisor: Simon (S)

Date: 2026-03-03

Generated: 03/03/2026 20:32:22